




Old Schmes

3



C/O Boundary wall with barbed wire fencing including 9 Nos OP cum living bunker and 5 Nos steel gate at BSF campus Baramulla (Length of wall is 3758 meter) (SH: Re-Construction of damaged boundary wall at BSF Campus Singhpora)

CPWD Unknown Contractor



Basic Information		Location & Organizations	Financial Details
Serial No:	3	Frontier HQ: Kashmir	Sanctioned Amount: ₹3.05 Cr
Budget Head:	OB(BS)	Sector HQ: BLA	Exptrd (31 Mar 25): ₹3.30 Cr
AA/ES Ref:	O/No. 119/01/2002-Engg/BSF/6184-93 dated 17/06/2002. 127.85 Lakh Revised Sanction vide O/No. 119/01/2009-Engg/BSF/12146-54 dated 26/09/2012 -305.04 Lakh	Work Site: C/O Boundary wall with barbed wire fencing including 9 Nos OP cum living bunker and 5 Nos steel gate at BSF campus Baramulla (Length of wall is 3758 meter) (SH: Re-Construction of damaged boundary wall at BSF Campus Singhpora)	Current FY Exptrd: ₹0.00 L
Executive Agency:	CPWD	Utilization: 108.2%	Total Expenditure: ₹3.30 Cr
Contractor:	Unknown Contractor	Budget Variance: 8.2%	Remaining Amount: ₹-24.91 L
Monthly Burn Rate:	₹2.21 L		

Timeline & Dates		Progress & Performance	Risk Assessment
Award Date:	14 Jun 2013	Physical Progress 100.0%	Risk Level: LOW
PDC Agreement:	05 Jan 2014	Expected Progress 100.0%	Priority: LOW
Time Allowed:	205 days (PDC)	Health Status: Perfect Pace	
Time Elapsed:	4475 days	Efficiency Score: 92.4%	
		Status: TENDER_PROGRESS	

Remarks	
100 % Work completed. Work has not been taken over from CPWD due to collapsed/damaged/tilted 758 mtr boudnary wall. Completed portion of 2074.15 mtr boundary wall was taken over from CPWD with few observation on 31.08.2023 and discrepancies/shortcomings were informed to CPWD dated 11/09/2023 for rectification at the earliest. Re-revised estimate of Rs. 612.87 lakh for reconstruction of collapsed 758 mtr boundary wall has been received from CPWD dtd 16/08/2023 and estimate along with RCC/SCERC preceedings was submitted to FHQ (Engg) vide Kmr Ftr L/No. 3210-12 dated 31/10/2023 for re-revised sanction. SHQ BLA has advised to obtain add info/clarification sought by HQ DG (Engg Dte) vide Sig No. E/2447 dtd 05/05/2025 from CPWD and shared same of earliest. CPWD may provide the info asap to enable further submission to higher HQ.	

Overall Project Summary			
100% Complete	₹3.05 Cr Budget	0 Days Ahead	LOW Risk Level